

Tel. 4-4314

270 Caroline St.

#27410

October 21, 1966

Richard G. Smith

St.

E.S. Caroline St. S x Mt. Vernon

Please install 1" copper service to supply
garrison home. On existing main. Lay with
drain if possible. Meter - inside cellar wall.
\$.50

MEASURES OF 1" CURB STOP:

N X N LINE DURFER ST.	575.0
W X E LINE CAROLINE ST.	5.9
N X S LINE HOUSE	2.1
W X W LINE HOUSE	20.0

THE MAIN IS 18 FT. E X W LINE

DEC. 20, 1966 work done.

44 ft. -1" cop. by owner; 32 ft. outside, 12 ft. inside

Labor \$

1-1" corp. tap - Mueller \$

1-1" curb stop- Mueller \$

1-Buffalo stop box (long bottom) \$

Carting \$

Mueller tapping machine \$

2-1" meter couplings. \$

Dug by Massey Ferguson . 1 hr. \$

Backfilled by Massey Ferguson $\frac{1}{2}$ hr. \$

Comp. #125 1 hr. \$

Street cut 18' X 3' Warrenite W. S.

Side walk cut 8' X 3' Dirt. E. S.

All copper supplied by owner.

Dug and backfilled by Massey Ferguson,