

Tel. 6-5691

1357 Rod.Fr.Blvd.F

October 25, 1966

10

#27411

Milbrun Realty Corp.

S.S. Uxbridge St. between Milbury
St. & Winthrop St.

Please install 4" C.L.C.I. service to supply
manufacturing plant. Tap main pipe terminus
in Milbury 6" x 4" reducer. Meter inside plant
wall.

Measures of 4" gate

N X N line Uxbridge St.	3.8
E X W line Milbury St.	14.0
S X Dead-end hydrant	6.2

Work done Nov. 9, 1966

3-18 ft. lengths of 4"-c.I. C. I. pipe.
1-16⁴ ft. piece C. I. C. I. pipe 4" (Bell & Spigot)
1- 4" Darling Gate Valve All Bell Stuffing box.
1-4" 1/4 bend Cement lined. (Bell & Spigot)
1- 6" X 4" C. I. C. I. Reducer (Bell & Spigot)
1- 4" Round iron gate box, complete , reg. pattern.
1-4.5 ft. 6" C. I. C. I. piece pipe (Spigot Spigot)
2- 6" Minerealead joints (gaskets)
6-4" Minerealead joints (gaskets)
Street cut 36" X 2¹/₂" Warrenite (W. S. Milbury St.)
Side walk cut 10" X 2¹/₂" Dirt (S. S. Uxbridge St.)
Motor Crane 2 hrs.
Oliver 1 hr.
Ingersoll Rand. 1 hr.

Milbrun Realty Corp.

S. S. Uxbridge St. between Milbury St. &
Winthrop St.

Measures for 4" 1/4 bend .

S X 4" Gate Valve 37.8 ft.

S X S line Uxbridge St. 34.0 ft.

N X N line Bldg. 6.3 Ft.

W X W line Bldg. 35.3 ft.

9M	J. Sousa	8 hrs.
	Wilkinson	8 hrs.
	Rodrigues	8 hrs.
	Leclair	8 hrs.

