

Box D 807

November 4, 1966

Corp.

#27416

Southeastern Mass. Development

W.S. Duchaine Blvd.

S x Theodore Rice Blvd.

Please install 3" copper service to supply  
Plant. Meter inside building wall.

MEASURES OF 4" GATE BOX;

SOUTH FROM THE CENTER OF LAST HYDRANT

ON W.S. DUCHAINE BLVD.

13' *ft.*

S X BRALEY RD.

12.8 FT.

E FROM ABOVE HYDRANT

4.0 FT.

WORK DONE FEB. 20, 1967

|                                                  |                  |    |
|--------------------------------------------------|------------------|----|
| 18 ft. of 4" C.I.C.L. Pipe . . .                 | Bell Spigot. . . | \$ |
| Labor . . . . .                                  |                  | \$ |
| 1.7 Ft. -4" Cast iron pipe spigot spigot . . .   |                  |    |
| 1-10" X 10" X 4" C.I.C.L. Tee                    | Builder's Patt.  | \$ |
| 1-4" Darling O-Ring all bell                     | Gate valve . . . | \$ |
| 1-4" Round iron gate box, complete, reg. pattern |                  | \$ |
| 3-4" Mineralslead joints and gaskets. . . . .    |                  | \$ |
| Lorain MotoCrane $\frac{1}{2}$ hr. . . . .       |                  | \$ |
| Nassey Ferguson 1 hr. . . . .                    |                  | \$ |
| Street cut 20' X 2 $\frac{1}{2}$ ' Dirt W.S.     |                  |    |
| Carting . . . . .                                |                  | \$ |
| Contractor will maintain this cut.               |                  |    |