

TEL-26946

1 Gladys St.
So. Dart., Mass.

#27419

November 9, 1966

Richard P. Roderick

N.W. cor. Easton & Pitman Sts.

Please install 1" copper service to supply
cottage. Tap 8" asbestos main in Pitman St.
Will notify when ready. Meter in box on taker's
land.

MEASURES OF 1" curb stop:

E X E LINE EASTON ST. 6.9

S X N LINE PITMAN ST. 8.0

W X W LINE HOUSE NO. 251 13.1

THE MAIN IS 32 FT. S X N LINE

WORK DONE APRIL 3, 1967

120 ft., 60 ft. by owner, 60 ft. by City of New Bedford,
32 ft. outside, 88 ft. inside. Water Dept.

Labor.	\$
1-1" Corp. tap. Mueller.	\$
1-1" curb stop. Mueller.	\$
1-8" X 1" Dresser Saddle.	\$
D-4 Tapping machine.	\$
Carting	\$
2-1" Cop. to Cop. Couplings.	\$
2-1" meter couplings.	\$
1- Caldwell Stop box. Long Bottom	\$
Oliver Loader 2 hrs.	\$
Street cut 26' X 2' Warrenite S. S.	
Side walk cut 10' X 2' Dirt. N. S.	
60 ft. supplied by owner.	
60 ft. by City of New Bedford, Mass. Water Dept.	
#250 Comp. 2 hrs.	\$