

Tel. 5-2938

95 Maryland St.

#27420.

November 10, 1966

Antone G. Quintal

E.S.Ashley Blvd. S x Jarry St.

Please install 1" copper service to supply office building. To box on taker's land. Lay with drain. Service from Jarry St.

MEASURES OF $1\frac{1}{2}$ " CURB STOP:

EX E LINE ASHLEY BLVD. 83.9

N X S LINE JERRY ST. 10.8

NO THIRD MEASURE

The main is N. X S. line 18 ft.

THIS SERVICE WAS LAID WITH DRAIN.

WORK DONE NOV. 23, 1966

20 ft. cop. by owner; 18 ft. outside 2 ft. inside
 Labor
 1- $\frac{1}{2}$ " copper corp. tap R.H.
 1- $1\frac{1}{2}$ Curb stop R.H.
 1- Buffalo stop box box long bottom
 Carting
 1- 10" X $1\frac{1}{2}$ " Mueller Saddle
 D-4 Tapping Machine
 Massey Ferguson 2 hrs.
 All $1\frac{1}{2}$ " copper tubing supplied by owner.
 Backfilled by Massey Ferguson.
 Prends 2 hrs.
 Lownds 2 hrs.
 Silva 2 hrs.