

1934 Acushnet Ave.

November 23, 1966

#27425

Gilbert Martin

S.S. Lucy St., E x Barnard St.

Please install 3/4" copper to supply split entry home. Lay with drain, if possible. Meter in utility room.

MEASURES OF 3/4" CURB STOP:

E X E LINE ACUSHNET AVE.	684 ft.
N X S LINE LUCY ST.	7.3
E X W LINE HOUSE	10.0

THE MAIN IS N X S LINE 14 ft.

TRENCH DUG BY OWNER.

TRENCH BACKFILLED BY MASSEY-FERGUSON.

WORK DONE NOV. 28, 1966

Service laid with drain.

33 ft. cop. by owner; 14 ft. outside 19 ft. inside.

Labor \$

1- 3/4" corp. tap R. H. \$

1- 3/4" curb stop R. H. \$

1- Buffalo stop box long bottom \$

Carting \$

2- 3/4" meter couplings \$

Mueller tapping machine \$

Massey Ferguson 2 hrs. \$

3/4" copper tubing supplied by owner.

Lownds 3 hrs.

Prende 3 hrs.