

Tel. 7-7726

November 30, 1966

#27428

November 30, 1966

Robert Peckham

N. S. Nemasket St.

E. x Rockdale Ave.

Please install 1" copper service to supply house. Meter inside cellar wall. Will notify when ready.

MEASURES OF 1" CURB STOP:

E X E LINE ROCKDALE AVE.

205.5

S X N LINE NEMANSKET ST.

7.5

E X W LINE HOUSE

12.9

S X S LINE HOUSE

21.0

THE MAIN IS 32 FT. S X N LINE

WORK DONE DEC. 21, 1966

48 ft. -1" cop. by owner; 32 ft. outside, 16 ft. inside	
Labor	\$
1-1" corp tap Mueller	\$
1-1" curb stop Mueller	\$
1- Buffalo stop box (long bottom)	\$
Carting	\$
D-4 Tapping machine	\$
2-1" meter couplings.	\$
1-6" X 1" Dresser saddle	\$
Dug by Massey Ferguson 1 hr.	\$
Backfilled by Massey Ferguson $\frac{1}{2}$ hr.	\$
Ingersoll Rand Comp. 1 hr.	\$
Street cut 20' X 2 $\frac{1}{2}$ ' (Bit. Mac.) S. S.	
Side walk cut 10' X 2 $\frac{1}{2}$ ' Dirt N. S.	
Owner supplied 3/4" copper tubing.	