

Tel. 5-3613

93 Jarry St.

#27429

December 1, 1966

Antone P. Amaral

N.S. Appleton St., Wx Caswell St.

Please install 1" Copper service to supply
cottage. On existing main. Meter inside cellar
wall. Lay with drain. \$.50

MEASURES OF 1" CURV STOP;

W X W LINE OF CASWELL ST.	110.0
S X N LINE APPLETON ST.	8.0
E X W LINE HOUSE	20.4
S X S LINE HOUSE	26.0

THE MAIN IS 32 FT. S X N LINE.

SERVICE LAID WITH DRAIN. WORK DONE JAN. 19, 1967

53 ft. of 1" cop., by owner, 32 ft. outside, 21 ft. inside
Labor
1-1" corp. tap. (Mueller)
1-1" curb stop. (Mueller)
1- Caldwell stop box. (long bottom)
Carting
Mueller tapping machine
2-1" meter couplings.
Street cut 6' X 2' Warrenite S.S.
All digging done by D.P.W., Back-Hoe