

Tel. 2-4863

591 So. Second St

#27439

December 27, 1966

Alfred A. Riendeau

S.E. cor. Shell & Abalone Sts.

Please install 1" copper service to supply
split-level home. On existing main. Will notify
when ready. ~~To box on taker's land.~~ \$.50

MEASURES OF 1" CURB STOP:

E X E LINE SHELL ST.	57.0
N X S LINE ABALONE ST.	7.0
W X E LINE HOUSE	6.0
N X N LINE HOUSE	37.5

THE MAIN IS 14 FT. N X S LINE

WORK DONE MARCH 29, 1967

78ft. of 1" cop., 60 ft. by owner, 14 ft. outside, 64 ft.
inside

Labor	\$
1-1" cotp. tap. Mueller.	\$
1-1" curb stop. Mueller	\$
1-1" cop. to cop. coupling	\$
1-Caldwell stop box. Long bottom	\$
Carting	\$
Mueller tapping machine.	\$
2-1" Meter couplings.	\$
Lorain Motor Crane 2 hrs.	\$
\$125 Comp. $\frac{1}{2}$ hr.	\$
Street cut 6' X 2' Oil and gravel S. S.	
Side walk out 10' X 2' Dirt S. S.	
60 ft. of 1" copper tubing supplied by owner.	
18 ft. supplied by New Bedford, Water Dept.	