

#27443

January 13, 1967
Pope's Island Realty Trust
Milton B. Goodman
S. S. Pope's Island,
E. x Drawbridge

Please install 1" copper service to supply
restaurant. Box on taker's land. Meter in box.
Will notify when ready.

MEASURES OF 1" CURB STOP:

E X E SIDE OF DRAWBRIDGE	677.7
E X E L. OF SERVICE #21640	154.5
S X N L OF ROUTE 6	6.0
E X W L OF METER BOX.	1.2

THE MAIN IS 11 FT. S X N LINE
WORK DONE FEB. 27, 1967

16 ft. of 1" cop. 11 ft. outside, 5 ft. inside
 Labor
 1-1" corp. tap. Mueller
 1-1" curb stop. Mueller
 1- Caldwell stop box.
 Carting
 Mueller tapping machine
 # 125 Comp. 1 hr.
 2-1" meter couplings.
 Side walk out 4' X 4' Cement N. S.
 Street out 6' X 2 $\frac{1}{2}$ ' Warrenite " "
 All copper tubing supplied by N. B. Water Dept.