

Tel. 995-3613

93 Jarry St.

January 31, 1967

#27446

Antone P. Amaral

N.S. Appleton St., E x Metcalf St.

Please install 1" copper service to supply bungalow. On existing main, lay with drain if possible. Meter: inside cellar wall.

MEASURES OF 1" CURB STOPE

E X E LINE OF METCALF ST.	105.2
S X N LINE OF APPLETON ST.	8.0
E X W LINE OF HOUSE	12.4
S X S LINE OF HOUSE	26.0

THE MAIN IS 32 FT. S X N LINE
WORK DONE APRIL 25, 1967
PARTLY LAID WITH DRAIN.

60 ft. of 1" by owner, 32 ft. outside, 28 ft. inside

Labor \$

1-1" corp. tap. Mueller \$

1-1" curb stop. Mueller. \$

1- Caldwell shop box, Long bottom \$

Carting \$

Mueller tapping machine , \$

Massey Ferguson 2 hrs. \$

Street cut 7' X 2' Oil and Gravel S. S.

2-1" Meter couplings \$

All copper tubing supplied by owner.

This service laid with drain. (partly)