

Tel. 9932611

118 Alden Rd.

#27448

February 1, 1967 Fairhaven, Mass.

Louis J. Kalife

NE cor. W. Rod. Fr. Blvd. &  
Portland St.

Please install 1" copper service to supply  
cottage. Lay with drain. Meter: inside cellar  
wall.

MEASURES OF 1" CURB STOP:

|                                |      |
|--------------------------------|------|
| N X N LINE PORTLAND ST.        | 51.6 |
| W X E LINE RODNEY FRENCH BLVD. | 8.0  |
| S X N LINE HOUSE               | 25.0 |
| W X W LINE HOUSE               | 32.6 |

THE MAIN IS 14 FT. W X E LINE

WORK DONE FEB. 6, 1967

THIS SERVICE IS LAID WITH DRAIN.

|                                                           |    |
|-----------------------------------------------------------|----|
| 38 Ft. of 1" cop. by owner., 14 ft. outside, 24 ft. insid |    |
| Labor. . . . .                                            | \$ |
| 1-1" corp. tap. Mueller . . . . .                         | \$ |
| 1-1" curb stop. Mueller . . . . .                         | \$ |
| 1- Caldwell Stop box. Long Bottom . . . . .               | \$ |
| 1-8" X 1" Dresser Saddle . . . . .                        | \$ |
| Carting . . . . .                                         | \$ |
| D-4 Tapping machine. . . . .                              | \$ |

DUG AND BACKFILLED BY D.P.W. .  
 ALL COPPER TUBING SUPPLIED BY OWNER.