

1 20 Clark St.

#27450

February 23, 1967

c/450

Joseph Sylvia

W.S. Burns St., N x Allen St.

Please install 1" copper service to supply
split-entry home. On existing main.

MEASURES OF 1" CURB STOP:

N X N LINE ALLEN ST.	148.8
E X W LINE BURNS ST.	8.1
N X S LINE HOUSE	9.9
E X E LINE HOUSE	32.7

THE MAIN IS 18 FT. E X W LINE

THIS SERVICE LAID WITH DRAIN.

MARCH 21, 1967

45 ft.of 1" cop. by owner, 18 ft. outside, 27' inside
Labor
1-1" corp. tap. Mueller
1-1" curb stop. Mueller
1-Caldwell Stop. box. (long bottom)
Carting
2-1" Meter couplings.
Mueller tapping machine.
Oliver Loader 1 hr.