

25 Glennon St.

March 1, 1967

Manuel Sa

N.S. #239 Central Ave. W x Ashley
Blvd.

#27456

Please install 3/4" copper service to supply
print shop. Lay with drain. Meter - inside
building.

MEASURES OF 3/4" CURB STOP:

W X W LINE ASHLEY BLVD.	81.2
S X N LINE CENTRAL AVE.	8.1
E X E LINE BLDC.	2.1
S X S LINE BUILDING	18.1

THE MAIN IS 32 FT. S X N LINE

WORK DONE MAYY22, 1967

THIS SERVICE LAID WITH DRAIN. (PARTLY)

46 ft. of 3/4" cop. by owner, 32 ft. outside, 14 ft. inside
 Labor
 1-3/4" corp. tap. R. H.
 1-3/4" curb stop. Mueller
 1- Caldwell stop box. Long Bottom
 Carting
 Mueller tapping machine.
 Oliver Loader 2 hrs.
 2- 3/4" Ester couplings
 #125 Comp. 1/2 hr.
 Street cut 7' X 2' Warrenite S. S.

All copper tubing supplied by owner.