

Tel. 5-4119

132 Maywood St.

March 10, 1967

#27460

Allen F. Tabor

W. S. Maywood St.

S. x Brooklawn Ave.

Please install 1" copper service to supply ranch home. Lay with drain. Meter - inside cellar wall.

MEASURES OF 1" CURB STOP:

S X S LINE BROOKLAWN AVE. 265.1

E X W LINE MAYWOOD ST. 6.9

N X S LINE HOUSE 28.0

E X E LINE HOUSE 29.3

THE MAIN IS 18 FT. E X W LINE
THIS SERVICE IS LAID WITH DRAIN.

WORK DONE APRIL 14, 1967

44 ft. of 1" cop. by owner.	18 ft. outside, 26 ft. inside	
Labor		\$
1-1" corp. tap. Mueller		\$
1-1" curb stop. Mueller		\$
1-Caldwell Stop box. (Long bottom)		\$
Carting		\$
Mugler Tapping machine.		\$
2-1" Meter couplings.		\$
Oliver Loader 2 hrs.		\$
C. P. comp. #125 $\frac{1}{2}$ hr.		\$

All copper supplied by owner.