

Tel. 5-0511

19 Alfred St.

#27461

March 13, 1967

Marcel J. Trahan

N.S. Stevenson St.,

E. x Morton Ave.

Please install 1" copper service to supply
1½ story Cape. Main to be extended at Taver's
expense, privately. Meter - inside cellar wall.

MEASURES OF 1" CURB STOP:

E X E LINE MORTON AVE.	240.4
S X N LINE STEVENSON ST.	8.0
E X W LINE HOUSE	13.6
S X S LINE HOUSE	31.0

THE MAIN IS 36 FT. S X N LINE

WORK DONE MARCH 22, 1967

1" COP. TO COP. COUPLING IS AT A POINT 4 FT. FROM
MAIN.

64 FT. BY OWNER, 1" 36 FT. OUTSIDE, 28 ft. inside

Labor. \$

1-1" corp. tap. Mueller \$

1-1" curb stop. Mueller \$

1- Caldwell box Long bottom \$

Carting \$

1-1" cop. to cop. coupling \$

1-8" X 1" Dresser Saddle. \$

D-4 Tapping machine. \$

2-1" Meter couplings. \$

Trench dug and backfilled by D. H. White Construction

Will maintain all cuts.

All copper tubing supplied by owner.