

tel. 3-5439

411 County St.

March 14, 1967

#27463

Richard T. Saunders

SW cor. Park St. & Parker St.

Please install 1" copper service to supply
Funeral Home. Meter - inside cellar wall.

MEASURES OF 1" CURB STOP:

S X S LINE PARKER ST.	118.8
E X W LINE PARK ST.	6.6
S X N LINE BUILDING	8.8
E X E LINE BUILDING	59.6

THE MAIN IS 16 FT. E X W LINE

WORK DONE MAY 8, 1967

Electric light cable is 6.5 ft. W X W curbing.

72 ft. of 1" cop. by owner, 16 ft. outside, 56 ft. inside

Labor

1-1" corp tap. Mueller

1-1" curb stop. Mueller

1- Caldwell stop box. (Long Bottom)

Carting

Mueller tapping machine.

2-1" meter couplings

Motor Crane 1 hr.

Massey Ferguson 2 hrs.

C. P. Comp. #250 $\frac{1}{2}$ hr.

Street cut 7' X 3' Warrenite W. S.

Side walk cut 10' X 2' Dirt W. S.

All copper tubing supplied by owner.

Electric light cable is 6.5 ft. W X W Curbing.