

Tel. 3-1087

107 Rodney St.

#27469

April 3, 1967

Domingos Quadros

S. S. Hudson St., E. x Fort St.

Please install $3/4$ " copper service to supply bungalow. Lay with drain. Meter: inside cellar wall.

MEASURES OF 1" CURB STOP:

E X E LINE FORT ST.	132.9
N X S LINE HUDSON ST.	5.3
W X E LINE HOUSE	4.5
N X N LINE HOUSE	29.6

THE MAINS 14 FT. N X S LINE
WORK DONE MAY 17, 1967

THIS SERVICE LAID WITH DRAIN.

42 ft. of 1" cop. by owner, 14 ft. outside, 23 ft. inside

Labor

1-1" corp. tap. Mueller

1-1" curb stop. Mueller

1-Caldwell Stop box. (Long bottom)

Carting

2-1" meter couplings

1-6" X 1" Dresser Saddle

D - 4 Tapping machine

Massey Ferguson 2 hrs.

No. Compressor used.

All copper tubing supplied by owner.