

Tel. 5-1972

212 Worcester

April 13, 1967

Ernest B. Lizotte

#27473

E.S. Worcester St., N X Lynn St.
Please install 1" copper service to supply
ranch home. Lay with drain. Meter: inside
cellar wall.

MEASURES OF 1" CURB STOP:

N X N LINE LYNN ST. 290.2

W X E LINE WORCESTER ST. 7.9

S X N LINE HOUSE 16.2

W X W LINE HOUSE 38.2

THE MAIN IS 32 FT. W X E LINE

WORK DONE MAY 31, 1967

66 ft. of 1" cop. 60 ft. by owner, 32 ft. outside, 34' insi
Water Dept. supplied 6 ft. of 1" copper tubing.

Labor

1-1" corp. tap. Mueller

1-1" curb stop. Mueller

1- Caldwell stop box. Long bottom

Carting

Mueller tapping machine

2-1" Meter couplings

Massey Ferguson 2 hrs.

#125 Comp. 1 hr.

Street cut 20' X 2' Oil and Gravel W. S.

Side walk cut 10' X 2' Dirt E. S.

Owner supplied 60 ft. of 1" copper tubing.

6ft. Of 1" copper tubing supplied by City of New Bedford.