

Tel: 3-9822

144 Tallman Street

#27475

April 14, 1967

Roland J. Benoit

S.S. Lucy St., W x Acushnet Town
line.

Please install 1" Copper service to
supply ranch house. To tap hydrant branch a-
head of gate. Meter: inside cellar wall.

MEASURES OF 1" CURB STOP:

E X W LINE OF BOUND STONE, BARTLETT ST. 722.9

N X S LINE LUCY ST. 6.6

W X E LINE HOUSE 1.3

N X N LINE HOUSE 37.0

THE MAIN IS 14 FT. LINE *N. X S. Line.*

WORK DONE MAY 5, 1967

THIS SERVICE IS TAPPED OFF HYDRANT PIPE.

65 ft. of 1" cop.	60 ft. by owner, 26 ft. outside,	39' in-
5 ft. supplied by	City of New Bedford Water Dept.	side
1-1" corp tap.	Mueller	\$
1-1" curb stop.	Mueller	\$
1- Caldwell stop box. (Long bottom)		\$
Carting		\$
Mueller tapping machine.		\$
2-1" Meter couplings.		\$
Massey Ferguson Loader	2 hrs.	\$
C. P. Comp. #125	$\frac{1}{2}$ hr.	\$

Street out 15' X 2' Dirt. S. S.

Side walk out 10' X 2' Dirt S. S.

Owner supplied 60 ft. of 1" copper.

City supplied 5 ft. of 1" copper.

Tapped on hydrant pipe.

This Service Tapped,
off: Dead-end. Hyd.
Pipe

EXW Bound, Stone, BARKH ST.
722'9ft
NXS line Lucy St. 6'6ft.
WXE line House 1'3ft.
NXN line House 37'ft.

Property line

Lucy Street.

8"-C.I.C.T. main pipe

Property line.

S. S. Lucy St. WX Acushnet. Town line
27475-1"

(See)

WORK DONE, FRIDAY MAY-5-1967



