

Tel. 2-6437

#27483

May 1, 1967

Howard Truck Center, Inc./

Howard Lucas, Pres.

E. S. Myrtle St.

N. x Garfield St.

Please install 1" copper service to supply garage. On existing main; will notify when ready. Meter: inside building.

MEASURES OF 1" CURB STOP:

N X N LINE GARFIELD ST. 76.9

W X E LINE MYRTLE ST. 8.1

N X S LINE BUILDING 2.4

W X W LINE BUILDING 42.2

THE MAIN 32 FT. W X E LINE

WORK DONE JUNE 1, 1967

68 ft. of 1" cop. by owner. 32 ft. outside, 36 ft. inside

Labor \$

1-1" corp. tap. Mueller \$

1-1" curb stop. Mueller \$

1-Caldwell Stop. box. Long Bottom \$

Carting \$

Mueller tapping machine \$

2-1" Meter couplings \$

1-1" Cop. to Cop. coupling \$

Moto Crane 2 hrs. \$

Comp. #250 1 hr. \$

Street cut 12' X 2' W. S.

Side walk out 10' X 2' E. S.

All copper tubing supplied by owner.