

42 Hollyhock St.

May 2, 1967

#2748 4

Demo W. Karalekas

N. S. Alden St., E x Ridge St.

Please install 1" copper service to supply
Cape Cod house. Lay with drain. Meter: inside
cellar wall.

MEASURES OF 1" CURB STOP:

W X RIDGE STREET	177.5
S X N LINE ALDEN ST.	7.3
W X E LINE HOUSE	5.0
S X S LINE HOUSE	21.7

THE MAIN IS 32 FT. S X N LINE
WORK DONE JUNE 8, 1967

THIS SERVICE PARTLY LAID WITH DRAIN.

50 ft. of 1" cop. by owner, 32 ft. outside, 18 ft. inside

Labor	\$
1-1" corp. tap. Mueller	\$
1-1" curb stop. Mueller	\$
1- Caldwel stop box. Long bottom	\$
Carting	\$
Mueller tapping machine	\$
2-1" Meter couplings	\$
Massey Ferguson 2 hrs.	\$
C. P. Comp. #125 1 hr.	\$

Street cut 7' X 3' Warrenite S. S.

ALL copper tubing supplied by owner.