

Tel. 5-0209

20 Main St.
Acushnet, Mass

#27485

May 3, 1967
Mrs. Rose A. Ormsby
E. S. Acushnet Ave.
N. x Homestead St.

Please install 1" copper service to supply
ranch home. Lay with drain. Meter: inside
cellar wall.

MEASURES OF 1" CURB STOP:

N X N LINE HOMESTEAD ST.	112.5
W X E LINE ACUSHNET AVE.	1.8
S X N LINE HOUSE	2.7
W X W LINE HOUSE	39.9

THE MAIN IS 41 FT. W X E LINE
WORK DONE AUG. 10, 1967
SERVICE PARTLY LAID WITH DRAIN.

83 ft. of 1" cop. By <u>City</u> . 41 ft. outside, 42 ft. inside	
Labor	\$
1-1" corp. tap. Mueller	\$
1-1" curb stop. Mueller	\$
1-Caldwell stop box. Complete Long bottom	\$
Certing	\$
Mueller tapping machine use	\$
2-1" meter couplings	\$
Oliver Loader 3 hrs.	\$
Ingersoll Hand Comp. 1 hr.	\$

Street cut 18' X 2' Warrenite W. S.

All copper tubing supplied by New Bedford Water Dept.