

Tel. 6-1209

189 Orchard St.

#27487

May 3, 1967

Robert C. Baker

S. S. #22 Jouvette St.

W. x County Street

Please install 1" copper service to supply
apartments. To replace service #16007 (5/8")
which will be discontinued. Meter: inside
cellar wall.

MEASURES OF 1" CURB STOP:

W X W LINE COUNTY ST. 209.2

N X S LINE JOUVETTE ST. 9.0

E X W LINE BUILDING 2.2

N X N LINE BUILDING 17.0

THE MAIN IS 18 FT. N X S LINE

WORK DONE MAY 4, 1967

27 ft. of 1" cop. by owner, 18 ft. outside, 9 ft. inside
 Labor
 1-1" corp. tap. Mueller
 1-1" curb stop. Mueller
 1- Caldwell stop box. Long Bottom
 Carting
 Mueller tapping machine.
 Massey Ferguson 2 hrs.
 #125 Comp. 1 hr.
 2-1" Meter couplings
 Street cut 6' X 2' Warrenite S. S.
 Side walk cut 8' X 2' Cement S. S.
 All copper tubing supplied by owner/