

Tel. 3-9446

101 Chestnut

May 9, 1967

#27490

Raymond H. Drouin

SE cor. Ayer St. & Townsend Sts.
Please install 1" copper service to supply
ranch house. On existing main. Meter: inside
cellar wall.

MEASURES OF 1" CURB STOP:

S X S LINE TOWNSEND ST. 18.3

W X E LINE AYER ST. 7.3

S X N LINE HOUSE 2.1

W X W LINE HOUSE 34.6

THE MAIN IS 32 FT. W X E LINE

WORK DONE JUNE 1, 1967

62 ft. of 1" cop. 60 ft. by owner, 32 ft. outside, 30'
2 ft. of 1" cop. supplied by Water Dept. inside

Labor	\$
1-1" corp. tap. Mueller	\$
1-1" curb stop. Mueller	\$
1- Caldwell Stop box Long Bottom	\$
Carting	\$
Mueller Tapping machine	\$
2-1" Meter couplings	\$
1-1" Cop. to Cop. coupling	\$
Massey Ferguson 2 hrs.	\$
Ingersoll Rand Comp. 1 hr.	\$

Street cut 24' X 2' Warrenite W. S.
Side walk out 8' X 2' Dirt E. S.

Owner supplied 60 ft. of 1" copper tubing.