

987 Pembroke St.

May 10, 1967

#27491

Mrs. Clementine Guerin
N.S. #987 Pembroke St.
E. x Acushnet Ave.

Please install 1" copper service to supply
home. To box in Pembroke St. (unaccepted).
Will notify when ready. Meter: In box in
sidewalk.

MEASURES OF 1# CURB STOP:

S X N LINE PEMBROKE ST..	5.3
W X E LINE ACUSHNET AVE.	5.4
S X S LINE METER BOX	0.8
W X W LINE METER BOX.	7.4

THE MAIN IS 42 FT. W X E LINE ACUSHNET AVE.
WORK DONE JUNE 8, 1967

40 ft. of 1½ cop. by owner, 42 ft. outside, 4 ft. inside	
Labor	\$
1-1" corp. tap. Mueller	\$
1-1" curb stop. Mueller	\$
1- Caldwell Stop box. LONG BOTTOM	\$
Certing	\$
Mueller tapping machine	\$
2-1" Meter couplings	\$
Oliver Loader 2 hrs.	\$
Iggersoll Band 2 hrs.	\$

Street cut 9' X 2' W. S. - 8' X 2' E. S. Acushnet
(WARRENITE) Ave.

Side Walk cut 8' X 2' Dirt E. S.

All copper tubing supplied by owner.