

Tel. 2-8262

17 Oak St.

#27493

May 12, 1967

Louis S. Sylvia

NE cor. Rockdale Ave. & Stephen St

Please install 3/4" copper service to supply
Variety Store. Lay with drain. Meter: inside
storage room (on floor).

MEASURES FOR 3/4" CURB STOP:

N X N LINE ROCKDALE AVE. 30.3

W X E LINE STEPHEN ST. 6.9

S X N LINE BUILDING 3.1

W X W LINE BUILDING 10.9

THE MAIN IS 32 FT. W X E LINE STEPHEN ST.

WORK DONE JUNE 16, 1967

THIS SERVICE PARTLY LAID WITH DRAIN.

32 ft. of 3/4" cop. by owner, 32 ft. outside	
Labor	\$
1-3/4" corp. tap. R. H.	\$
1-3/4" curb stop. Mueller	\$
1- Caldwell stop box. Long bottom	\$
Carting	\$
Mueller tapping machine use	\$
2- 3/4" Meter couplings	\$
Street cut 7' X 2' Warrenite W. S.	
Massey Ferguson 2 hrs.	\$
#250 Comp. 1/2 hr.	\$

All copper tubing supplied by owner.

Work done by Water Dept. as far as property line.