

239 Belleville Rd

May 24, 1967

#27498

Chester Lisak

#116

E. S. Maywood St., N. x Carlisle St

Please install 1" copper service to supply
Cape Cod cottage. Lay with drain. Meter: inside
cellar wall.

MEASURES OF 1" CURB STOP:

N X N LINE CARLISLE ST. 161.7

W X E LINE MAYWOOD ST. 8.4

N X S LINE HOUSE 6.2

THE MAIN IS 32 FT. W X E LINE

WORK DONE JUNE 22, 1967

THIS SERVICE LAID PARTLY WITH THE DRAIN.

W X W LINE HOUSE 21.7

49 ft. of 1" cop. by owner, 32 ft. outside, 17 ft. inside	
Labor	\$
1-1" corp. tap. Mueller	\$
1-1" curb stop. Mueller	\$
1-Caldwell stop box. Long bottom	\$
Carting	\$
Mueller tapping machine use	\$
2-1" Meter couplings	\$
Oliver Loader 2 Hrs.	\$
C. P. Comp. #250 1 hr.	\$

Street cut 7' X 2' Warrenite W. S.
 All copper tubing supplied by owner.