

1014 Dewey St.

#27499

June 1, 1967

Armand Sansoucy

(east house)

1071 N. S. Tacoma St., W. x Ashley Blvd

Please install 1" copper service to supply
1½ story home. Meter: inside cellar wall. Lay
with drain.

MEASURES OF 3/4" CURB STOP: 358.6

W X W LINE ASHLEY BLVD. 507.8

S X N LINE TACOMA ST. 8.0

E X W LINE HOUSE 2.8

S X S LINE HOUSE 20.0

THE MAIN IS 32 FT. S X N LINE

WORK DONE JUNE 8, 1967

THIS SERVICE PARTLY LAID WITH DRAIN.

46 ft. of 3/4" cop. by owner, 32 ft. outside, 14 ft. inside

Labor

1-3/4" corp. tap. R. H.

1-3/4" curb stop. Mueller

1- Caldwell stop box. Long bottom

Carting

Mueller tapping machine

2-3/4" Meter couplings

Massey Ferguson 2 hrs.

#125 Comp. 1 hr.

Street cut 7' X 2' Warrenite S. S.

All copper tubing supplied by owner.