

681 Coggeshall

June 2, 1967

#27503

Charles Economos

S.W.cor. Mt.Pleasant St. &
Haskell St.

Please install 1" copper service to supply
barber shop. Meter: inside cellar wall.

MEASURES OF 1" CURB STOP.

W X W LINE MT. PLEASANT ST. 14.7

N X S LINE HASKELL ST. 7.2

E X W LINE HOUSE 5.1

N X W LINE HOUSE 8.4

THE MAIN IS 18 FT. N X S LINE HASKELL ST.

WORK DONE JUNE 9, 1967

22 ft. of 1" cop. by city, 18 ft. outside, 4 ft. inside

Labor \$

1-1" corp. tap. Mueller \$

1-1" curb stop. Mueller \$

1-Caldwell stop box. Long bottom \$

Carting \$

1-6" X 1" Dresser Saddle \$

D-4 Tapping machine \$

Oliver Loader 2 hrs. \$

Ingersoll Rand Comp. 1 hr. \$

Street out 10' X 2' Oil and Gravel S. S.

Side walk out 6' X 2' Dirt. S. S.

All copper tubing supplied by Water dept.