

44 Crompton St.
Acushnet, Mass.

June 8, 1967

#27504

Arthur Brazil

W.S. Bartlett St., N. x Lucy St.

Please install ^{3/4}" copper service to supply bungalow. On existing main. Meter: inside cellar wall. \$.50. Send bill to Gilbert Martin, 1934 Acushnet Ave. Assessment to be paid in full

MEASURES OF 3/4" CURB STOP:

N X N LINE LUCY ST.	74.0
E X W LINE BARTLETT ST.	5.8
N X S LINE HOUSE	6.0
E X E LINE HOUSE	29.6
THE MAIN IS 14 FT. E X W LINE	
WORK DONE JULY 18, 1967	

41 ft. of 3/4" cop. by owner, 14 ft. outside, 27 ft. ins.

Labor \$

1-3/4" corp. tap. Red Hed. \$

1-3/4" curb stop. Mueller \$

1- Caldwell stop box. Complete Long bottom . . . \$

Carting \$

Mueller tapping machine use. \$

Loader use 1 hr. \$

Comp. #250 1/2 hr. \$

2- 3/4" meter couplings \$

Street cut 6' X 2 1/2' Dirt W. S.

Side walk cut 8' X 2 1/2' Dirt W. S.

All copper tubing supplied by owner.