

Tel. 7-7268

193 Blackme.

June 16, 1967

#27509

Armand D. Silva

S.S. Clinton St., E. x Brownell St.

Please install  $3/4$ " copper service to supply bungalow. Lay with drain. Meter inside cellar wall.

MEASURES OF  $3/4$ " CURB STOP:

|                         |      |
|-------------------------|------|
| E X E LINE BROWNELL ST. | 68.0 |
| N X S LINE CLINTON ST.  | 6.1  |
| E X W LINE HOUSE        | 2.5  |
| N X N LINE HOUSE        | 15.9 |

THE MAIN IS 14 FT. N X S LINE

WORK DONE AUG. 8, 1967

THIS SERVICE LAID WITH DRAIN.

28 ft. o 3/4" cop. by owner, 14 ft. outside, 14 ft. inside

Labor . . . . . \$

1-3/4" corp. tap. Red Hed. . . . . \$

1-3/4" curb stop. Mueller . . . . . \$

1- Caldwell stop box. Complete Long bottom . . \$

Carting . . . . . \$

Mueller tapping machine use . . . . . \$

2-3/4" meter couplings . . . . . \$

Massey Ferguson Loader 2 hrs. . . . . \$

No compressor

All copper tubing supplied by owner.