

PO Box 293
Westport Point,
Mass.

#27511

June 21, 1967
Raymond E. Smith
NW cor. ¹²³ Hawthorn St. &
Hawthorn Terrace

Please install 1" copper service to supply
bungalow. Lay with drain. Meter: inside
cellar wall.

MEASURES OF 1" CURB STOP:

W X W LINE HAWTHORN TERRACE	53.0
S X N LINE HAWTHORN ST.	6.0
E X W LINE HOUSE	16.4
S X S LINE HOUSE	28.4

THE MAIN IS 32 FT. S X N LINE

WORK DONE AUG. 9, 1967

SERVICE PARTLY LAID WITH DRAIN.

55 ft. of 1" cop. by owner, 32 ft. outside, 23 ft. inside

Labor	10
1-1" corp. tap. Mueller	10
1-1" curb stop. Mueller	10
1- Caldwell stop box Complete Long bottom . .	10
Carting	10
Mueller tapping machine use	10
2-1" meter couplings	10
Oliver Loader 2 hrs.	10
Ingersoll Band Comp. $\frac{1}{2}$ hr.	10

Street cut 7' X 2' Warrenite S. S.

All copper tubing supplied by owner.