

Tel. 5-2475

R-3136 Acush.Ave.

#27517

July 3, 1967

Peckham Realty Corp.

Donald Peckham, Pres.

S. S. Winston St., E. x Bartlett St

Please install 1" copper service to supply ranch house. Main to be extended by private contractor approx. 200'. Meter: inside cellar wall.

MEASURES OF 1" CURB STOP:

E X E LINE BARTLETT ST.	561.0
-------------------------	-------

N X S LINE WINSTON ST.	5.0
------------------------	-----

E X W LINE HOUSE	11.0
------------------	------

N X N LINE HOUSE	25.0
------------------	------

THE MAIN IS 14 FT. N X S LINE

WORK DONE AUG. 11, 1967

34 ft. of 1" cop. by owner, 14 ft. outside, 20 ft. inside	
Labor	\$
1-1" corp. tap. Mueller	\$
1-1" curb stop. Mueller	\$
1-Caldwell stop box. Complete Long bottom . . .	\$
Carting	\$
Mueller tapping machine use.	\$
2-1" meter couplings	\$
Ingersoll Rand Comp. 1 hr.	\$

All copper tubing supplied by owner.

All digging and backfilling done by D. H. White Constr.

They will maintain all cuts.

Terminus of 8" Tyron Iron Pipe, Rubber Gaskets.
3 ft. W. from Ser.#27538-1"