

Tel. 6-1403

#27520

July 10, 1967

John F. Robinson

N. S. Wilbur St.

E. X Rockdale Ave.

Please install 1" copper to supply bungalow.
Will notify when ready. Meters: Inside cellar
wall.

MEASURES OF 1" CURB STOP:

E X E LINE ROCKDALE AVE. 212.0

S X N LINE WILBUR ST. 7.6

E X W LINE HOUSE 2.7

S X S LINE HOUSE 27.0

THE MAIN IS 32 FT. S X N LINE.
WORK DONE AUG. 2, 1967

72 Atlantic St.

55 ft. of 1" cop. by owner, 32 ft. outside, 23 ft. inside

Labor

1-1" corp. tap. Mueller

1-1" curb stop. Mueller

1- Caldwell stop. box. Long bottom

Carting

1-8" X 1" Dresser Saddle

D - 4 Tapping machine use

2-1" meter couplings

Oliver Loader 2 hrs.

Ingersoll Band Comp. $\frac{1}{2}$ hr.

Street cut 19' X 2' Warrenite S. S.

All copper tubing supplied by owner.