

31 Flint St.

July 17, 1967

#27523

Andrew Stefanik

SW cor. Lawrence & Lynn Sts.

Please install 1" copper service to supply
split entrance. Meter: inside cellar wall.
Main to be extended. \$.50

MEASURES OF 1" CURB STOP:

S X S LINE LYNN ST.	43.0
E X W LINE LAWRENCE ST.	7.5
S X N LINE HOUSE	28.5
E X E LINE HOUSE	32.5

THE MAIN IS 18 FT. E X W LINE

WORK DONE JULY 26, 1967

THIS SERVICE IS TAPPED 15 FT. N X TERMINUS 6" MAIN.

47 ft. of 1" cop. by owner, 18 ft. outside, 29, ft. inside
 Labor
 1-1" corp. tap. Mueller
 1-1" curb stop. Mueller
 1- Caldwell stop box, Long Bottom (Comp.)
 Carting
 H.B. W. W. NO. 1 Tapping machine use
 2-1" meter couplings
 Lorain Loader 2 hrs.

Street cut 8' X 3' Warrenite W. S.
 Side walk cut 10' X 3' Dirt W. S.
 All copper tubing supplied by owner.