

Tel. 5-5232

1930 Acush. Ave.

#27525

July 17, 1967

Mrs. Joseph C. Dutra
S. S. Cummington St.
E. x Pine Grove St.

Please install 1" copper service to supply
ranch house. Lay with drain. Meter: inside
cellar wall.

MEASURES OF 1" CURB STOP:

E X E LINE PINE GROVE ST.	192.7
N X S LINE CUMMINGTON ST.	6.0
E X W LINE HOUSE	24.6
N X N LINE HOUSE	28.7

THE MAIN IS 14 FT. N X S LINE
WORK DONE AUG. 11, 1967

THIS SERVICE LAID WITH DRAIN.

40 ft. of 1" cop. by owner.	14 ft. outside,	26 ft. inside
Labor		
1-1" corp. tap. Mueller		
1-1" curb stop. Mueller		
1- Caldwell stop box. Complete	Long bottom	
Carting		
Mueller tapping machine use		
2-1" meter couplings		
Massey Ferguson	2 hrs.	

All copper tubing supplied by owner.