

Tel. 4-6401

1458 Pleasant St.

July 18, 1967

#27528

Josephine E. Jackson

W.S. Rowe St., S. x Sawyer St.

Please install 1" copper service to supply ranch home. Meter - inside cellar wall.

MEASURES OF 1" CURB STOP:

S X S LINE SAWYER ST. 457.6

E X W LINE ROWE ST. 1.6

N X S LINE HOUSE 9.1

E X E LINE HOUSE 21.0

THE MAIN IS 6 FT. E X W LINE

(6" TRANSITE MAIN IS ON SIDE WALK)

WORK DONE AUG. 1, 1967

29 ft. of 1" cop. by owner, 6 ft. ouside, 23 ft. inside

Labor \$

1-1" corp. tap. Mueller \$

1-1" curb stop. Mueller \$

1- Caldwell stop box. Long Bottom) \$

Carting \$

1-6" X 1" Dresser Saddle \$

D -4 Tapping machine use \$

2-1" Meter couplings \$

Massey Ferguson Loader 2 hrs. \$

Ingersoll Rand Comp. $\frac{1}{2}$ hr. \$

Side walk cut 8' X 2' Dirt. W. S.

All copper tubing supplied by owner.