

#27530

July 24, 1967

Raoul LePage

N.S. Lucy St.

E. x Barnard St.

3861 Rovena Dr.

Royal Oak,

Mich. 48072

Please install 1" copper service to supply
ranch home #1. Meter: inside cellar wall.

MEASURES OF 1" CURB STOP:

W X W LINE BARTLETT ST. 589.9

S X N LINE LUCY ST. 8.5

E X W LINE HOUSE 1.3

S X S LINE HOUSE 27.2

THE MAIN IS 36 FT. S X N LINE

WORK DONE AUG. 17, 1967

58 ft. of 1" cop. by owner, 36 ft. outside, 22 ft. inside

Labor \$

1-1" corp. tap. Mueller \$

1-1" curb stop. Mueller \$

1- Caldwell stop box. Complete Long bottom . . \$

Carting 1 \$

2-1" meter couplings \$

Oliver Loader 2 hrs. \$

Ingersoll Rand 1 hr. \$

Street cut 26' X 2½' Sand and Oil S. S.

Side walk cut 10' X 2½' Dirt N. S.

All copper tubing supplied by owner.