

#27536

July 28, 1967

c/o Paul G. Cleary

Box D-807, N. B.

Babbitt Steam Specialty Co.

John Babbitt, Pres.

E. S. Mt. Pleasant St.

opp. Downey St.

Please install 4" C.I.C.L. service to supply
plant. Meter in box on Taker's land; 4" service
off 8" main reduced to 2" inside.

MEASURES OF 4" GATE VALVE.

S X S LINE DOWNEY ST. 10.1

W X E LINE MT. PLEASANT ST. 13.7

MEASURES OF 4" $\frac{1}{4}$ Bend:

S X S LINE DOWNEY ST. 11.6

W X E LINE MT. PLEASANT ST. 13.7

THE MAIN IS 32 FT. E X W LINE WORK DONE SEPT. 28, 1967

18.6 FT. of 4" Cast iron C. L. pipe	\$
Labor	\$
1-8" X 8" X 4" Cast iron C. L. Tee. short patt. .	\$
1-4" <i>working</i> Ring all bell gate valve. . . .	\$
1-4" Bend cast iron C. L. short patt. B. S. .	\$
1-4" Round iron gate box complete Reg. patt. .	\$
4- 4" Mineralead joints and gaskets	\$
Carting	\$
Oliver Leader 2 hrs.	\$

Side walk cut 10' X 3' Dirt. E. S. Mt. Pleasant St.

MEASURES OF 8" X 8" X 4" TEE:

SX S. line DOWNEY ST. 7.0

W X E LINE MT. PLEASANT ST. 13.7