

Tel. 5-1232

#27542

August 3, 1967

Roger E. Daviault

S. S. McGee St., E. x Acush. Ave.

Please install 1" copper service to supply
ranch house. Main to be extended. Meter - in-
side cellar wall. \$.50

MEASURE OF 1" CURB STOP:

E X E LINE ACUSHNET AVE.	169.0
N X S LINE MCGEE ST.	5.5
W X W LINE HOUSE	48.0

THE MAIN IS 14 FT. N X S LINE
WORK DONE APRIL 9, 1968

(THIS SERVICE IS 7 FT. W X TERMINUS.)

76 ft. of 1" cop. by owner, 14 ft. outside, 52 ft. inside

Labor

1-1" corp. tap. Mueller

1-1" curb stop. Mueller

1- Buffalo stop box. Complete long bottom . .

Carting

2-1" meter couplings

Mueller tapping machine use

#250 Comp. $\frac{1}{2}$ hr.

Moto Crane 2 hrs.

Oliver Loader 2 hrs.

(Backfilling)

Street out 5' X 2' Dirt S. S.

Side walk out 8' X 2' Dirt S. S.