

Tel. 3-3533

31 Stone St.

#27543

August 8, 1967

John Flaherty

W. S. Burns St., N. x Allen St.

Please install 1" copper service to supply
ranch home. Lay with drain. Meter: inside
cellar wall.

MEASURES OF 1" CURB STOP:

N X N LINE ALLEN ST.	266.9
E X W LINE BURNS ST.	7.8
S X N LINE HOUSE	5.0
E X E LINE HOUSE	37.0

THE MAIN IS 18 FT. E X W LINE

WORK DONE OCT. 6, 1967

LAI D WITH DRAIN.

51 ft. of 1" cop. by owner, 18 ft. outside, 33ft. inside	
Labor	\$
1-1" corp. tap. Mueller	\$
1-1" curb stop. Mueller	\$
1- Caldwell stop box. Complete long bottom .	\$
Carting	\$
D-4 Tapping machine use	\$
1-6" X 1" Dresser service saddle	\$
Oliver Loader 2 hrs. backfilling	\$
Ingersoll Rand $\frac{1}{2}$ hr.	\$
2-1" meter couplings	\$

All copper tubing supplied by owner.