

Tel. 2-4479

80 Beetle St.

#27548

August 24, 1967
Joseph P. Jodoin
S.S. Beetle St.
E. x Ashley Blvd.

Please install 1" copper service to supply home (5 apt.). Replaces 5/8" service #8240 which will be discontinued. Meter: inside cellar wall.

MEASURES OF 1" CURB STOP:

W XW LINE ACUSHNET AVE.	153.0
N X S LINE BEETLE ST.	8.7
W X E LINE HOUSE	10.8
N X N LINE HOUSE	20.4

THE MAIN IS 18 FT. N X S LINE
WORK DONE SEPT. 28, 1967

34.5 ft. of 1" cop. by City, 18 ft. outside, 16.5 ft. ins.

Labor \$

1-1" corp. tap. Mueller \$

1-1" curb stop. Mueller \$

1- Caldwell stop box. Complete long bottom. . . \$

Carting \$

Mueller tapping machine use \$

2-1" meter couplings \$

Massey Ferguson 2 hrs. \$

Ingersoll Rand Comp. 1 $\frac{1}{2}$ hrs. \$

Street cut 6' X 3' Warrenite S. S.

Side walk cut 10' X 2' Cement S. S.

All copper tubing supplied by Water Dept.