

Tel. 5-4168

289 Princeton St.

#27560

September 1, 1967

John De Gouveia

S. S. Irvington St., W.x Maywood ST

Please install 1" copper service to supply
bungalow. Main to be extended. Meter: inside
cellar wall. \$.50

MEASURE OF 1" CURB STOP:

W X W LINE MAYWOOD ST. 57.0

N X S LINE IRVINGTON ST. 7.0

E X W LINE HOUSE 3.0

N X N LINE HOUSE 19.8

THE MAIN IS 18 FT. N X S LINE

WORK DONE OCT. 18, 1967

34 ft. of 1" cop. by owner, 18 ft. outside, 16 ft. inside

Labor \$

1-1" corp. tap. Mueller \$

1-1" curb stop. Mueller \$

1- Caldwell stop box. Complete long bottom . . . \$

Carting \$

Mueller tapping machine use \$

2-1" meter couplings \$

Massey Ferguson Loader 2 hrs. \$

Ingersoll Rand Comp. 1 hr. \$

Street cut 7' X 2' Warrenite S. S.

Side walk cut 8' X 2' Dirt S. S.

Allcopper tubing supplied by owner.