

Tel. 5-2243

932 Church St.

#27562

September 7, 1967

Theresa Goyette

W. x Wildwood Rd.

opposite Dewey St.

757

Please install 1" copper service to supply bungalow. Main to be extended. Meter: inside box on taker's land. \$.50

MEASURE OF 1" CURB STOP:

S X S LINE DUTTON ST.

55.5

E X W LINE WILDWOOD ROAD

6.9

N X ~~N~~ LINE HOUSE

43

E X E LINE HOUSE

26.8

THE MAIN IS 18 FT. E X W LINE
WORK DONE OCT. 19, 1967

36 ft. of 1" cop. by City, 18 ft. outside, 18 ft. inside
 Labor
 1-1" corp. tap. Mueller
 1-1" curb stop. Mueller
 1- Caldwell stop box. Complete long bottom . .
 Carting
 Mueller tapping machine use
 2-1" meter couplings
 Lorain Moto Crane 1 hr.
 Ingersoll Rand 1 hr.

Street cut 8' X 3' Warrenite W. S.
 Side walk cut 8' X 2' Dirt W. S.
 ALL COPPER SUPPLIED BY WATER DEPT.