

#27563

September 11, 1967 PO Box C-5
N. B., Mass.
Construction Associates, Inc.
Leonard Alfonse
E. S. Tradewind St.
S. x Oakdale St. Lot 8

Please install 1" copper service to supply
split-entry house. Meter: inside cellar wall.
Will notify when ready.

MEASURES OF 1" CURB STOP:

S X S LINE OAKDALE ST.	412.3
W X E LINE TRADEWIND ST.	6.0
N X S LINE HOUSE	2.0
W X W LINE HOUSE	33.0

THE MAIN IS 36 FT. W X E LINE
WORK DONE SEPT. 14, 1967
THIS SERVICE LA IN WITH DRAIN.

80 ft. - 1" cop. by owner, 36 ft. outside, 44 ft. inside

Labor \$

1-1" corp. tap. Mueller \$

1-1" curb stop. Mueller \$

1- Caldwell stop box. Complete Long bottom . . . \$

Carting 1 1 \$

Mueller tapping machine use \$

2-1" meter couplings. \$

Ingersoll Rand Comp. 1 hr. \$

Massey Ferguson 2 hrs. \$

Street cut 26' X 3' Dirt W. S.

Side walk out 10' X 3' Dirt E. S.

All copper tubing supplied by owner.