

Tel. 7-0223

#27566

1967 172 Adams St.
September 12, Fairhaven, Mass.
Nathaniel Patrick
NE cor. #416-418 Summer St. &
Linden St.

Please install 1" copper service to supply
house. To replace 3/4" Ser. #1741 to be dis-
continued. Meter: inside cellar wall.

MEASURES OF 1ST CURB STOP:

N X N LINE LINDEN ST.	43.0
W X E LINE SUMMER ST.	5.5
S X N LINE HOUSE	1.7
N X W LINE HOUSE	11.5
THE MAIN IS 14 FT. W X E LINE	
WORK DONE OCT. 4, 1967	

23 ft. -1" cop. by City, 14 ft. outside, 9 ft. inside

Labor \$

1-1" corp. tap. Mueller \$

1-1" curb stop. Mueller \$

1-Caldwell stop box. Complete long bottom . . . \$

Carting \$

Mueller tapping machine use \$

2-1" meter couplings \$

Oliver Loader 2 hrs. \$

Ingersoll Hand 1½ hrs. \$

Street cut 8' X 2½' Warrenite E. S.

Side walk cut 8' X 2½' Blacktop. E. S.

All copper tubing supplied by Water Dept.