

Tel. 4-2307

25 Grant St.

#27568

September 14, 1967

Mary Belli

N.E. ~~NW~~ cor. Rockdale Ave. & Parker Sts.

Please install 1" copper service to supply
delicatessen. Lay with drain. Meter: inside
cellar wall.

MEASURE OF 1" CURB STOP:

N X N LINE PARKER ST.	93.0
W X E LINE ROCKDALE AVE.	6.0
S X N LINE BUILDING	4.5
W X W LINE BUILDING	77.0

THE MAIN IS 30 FT. W X E LINE

WORK DONE OCT. 31, 1967

ALSO WORK DONE OCT. 26, 1967 OCT. 27, 1967

PARTLY LAID WITH DRAIN.

102 ft. by City, 30 ft. outside, 72 ft. inside - 1" c.

Labor \$

1-1" corp. tap. Mueller \$

1-1" curb stop. Mueller \$

1- Caldwell stop box. complete long bottom . . \$

Mueller tapping machine use. \$

2-1" meter couplings \$

Carting \$

Massey Ferguson 2 hrs. \$

Ingersoll Rand 1 hr. \$

2-1" cop. to cop. couplings \$

Street cut 6' X 2' Warrenite W. S. Rockdale Ave.

(1-1" cop. to cop. coupling 6 ft. from main.)

(1-1" cop. to cop. coupling 60 ft. from curb stop.)

All copper tubing supplied by Water Dept.