

Tel. 4-0032

146 Holly St.

September 15, 1967

#27570

Rita Desnoyers

E. S. Ayer St., S. x Townsend St.

Please install 1" copper service to supply
ranch house. Main to be extended. Meter -
inside cellar wall. \$.50

MEASURES OF 1" CURB STOP:

S X S LINE TOWNSEND ST. 120.6

W X E LINE AYER ST. 7.9

S X N LINE HOUSE 2.6

W X W LINE HOUSE 34.6

THE MAIN IS 32 FT. W X E LINE

WORK DONE OCT. 4, 1967

62 ft. of 1" cop. by owner, 32 ft. outside, 30 ft. inside

Labor	\$
1-1" corp. tap. Mueller	\$
1-1" curb stop. Mueller	\$
1- Caldwell stop box. Complete long bottom . .	\$
Carting	\$
Mueller tapping machine use	\$
2-1" meter couplings	\$
Massey Ferguson Loader 2 hrs.	\$
Ingersoll Rand 1 hr.	\$

All copper tubing supplied by owner.

Street cut 21' X 2 $\frac{1}{2}$ ' Warrenite W. S.

Side walk cut 10' X 2' Dirt E. S.