

132 Field St.

September 18, 1967

#27571

Antone Perry

NE cor. Field & Stowell Sts.

Please install 1" copper service to supply bungalow. Lay with drain. Meter: inside cellar wall.

MEASURES OF 1" CURB STOP:

E X E LINE FIELD ST.	51.7
S X N LINE STOWELL ST.	5.9
W X E LINE HOUSE	1.8
S X S LINE HOUSE	21.3

THE MAIN IS 26 FT. S X N LINE

WORK DONE SEPT. 26, 1967

LAID WITH THE DRAIN.(PARTLY)

46 ft. of 1" cop. By City, 26 ft. outside, 20 ft. inside
 Labor
 1-1" corp. tap. Mueller
 1-1" curb stop. Mueller
 1- Caldwell stop box. Complete long bottom. . .
 Carting
 Mueller tapping machine use
 Massey Ferguson 2 hrs.
 #125 Comp. 1 hr.
 2-1" meter couplings

Street cut 7' X 2' Warrenite S. S. Stowell St.
 All copper tubing supplied by Water Dept.